COMPLETION REPORT

1. Name of Work : IMPROVEMENTS & CONSTRUCTION OF CC ROAD & DRAIN AT OFFICERS MODEL COLONY GOVT. SCHOOL PARALLEL ROAD & 1ST CROSS ROAD IN DASARAHALLI WARD NO. 15

2. Sanctioned Estimate No. & Dt : 19.50. Lakhs

3. Head of Account which is Chargeable : P - 1741

4. Work Order No. & Dt : EE/DD/WS.08/15-16

5. Name of Contractor : SRI. A PRADEEP

6a. Time stipulated for completion of work : 15.7.2015

b. Delay in execution of work Revised Technical Sanction :- ಕ-ತ ಪಾ/ಪ/ತಾಪಾ 24/4.1 2016

7. Measurement recorded in : M.B. No. 4.1.44

8. Check measurement of the Asst. : M.B. No. 4.1.44 Page No. 335

Asst. Exe. Eng. / Exe. Eng : Page No. 340

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer H.N. ಪರಮೇಶ್ವರಪ್ಪ

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.50	1863394=50		86606=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike.
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )